



**Marion County Public Works
Building Inspection Division
Inspection Checklist**

Residential Plumbing Final

November 2006

This checklist is intended for our external customers to prepare for an inspection. It is also intended for internal use for our inspectors to improve consistency and overall service delivery.

Please verify the following before calling for the Inspection:

Permits and Plans

- Job address is posted in a visible location.
- Permit and approved plans are on site and accessible to the inspector
- Permit information is correct (address, permit number, description of work, etc.).

General Items

- All exterior plumbing work is complete.
- Check water meter box.
- Main sewer cleanout accessible
- Downspouts are connected
- Any unused rain drains permanently capped off
- Hose bibs sealed and secured
- Yard catch basin installed if required on plans
- All lot drainage goes to an approved disposal point
- Main water shut off installed
- Water pressure is 80 psi or less
- Seal fixtures at wall, floors and counter tops
- Hot and cold water is on correct sides of fixtures
- Check water temperature on showers
- Check for proper clearances for fixtures
- Water heater shut off installed
- Pressure and temperature relief valve installed
- Dishwasher hose properly installed
- Check for irrigation system and test report for backflow device
- Check for leaks
- Garbage disposal and dishwasher properly installed
- Water heater properly installed

Note: These are general requirements only and do not reflect all conditions. For additional information please contact the Building Inspection Division.

G:\FORMS\Inspection Check Lists\November 2006\Residential Plumbing Final Checklist.doc

555 Court Street NE • Salem, OR 97301 • PO Box 14500 • Salem, OR 97309
Phone: (503) 588-5147 • Fax: (503) 588-7948 • Email: Building@co.marion.or.us